

LIGHT HOUSE PROJECT: LIVE LABORATORIES

WEBINAR SERIES: e-learning & webcasting of LHPs for TECHNOGRAHIS March – November 2022

An 'e-Learning series and webcasting of LHP's construction process' to widespread the knowledge about the technology, construction process, sustainability, and mass cum fast construction to TECHNOGRAHIS.

Webinar Session #11 at Light House Project Chennai, Tamil Nadu

Date : 14.07.2022 , Thursday | Time : 3:00 PM







*Light House Projects : Live Laboratories
Webinar Series*

Emerging Construction Systems for Mass Housing

Overall Sanctions for 1.23^A crore Houses




Houses in verticals (Nos in Lakh)


S- Sanctioned G- Grounded C- Completed



Beneficiaries under CLSS (in lakh)




Investment Approved (Rs in Lakh Cr.)



Interest Subsidy under CLSS (Rs in Cr.)

16 lakh houses are being constructed using New Technologies

16 lakh houses are being constructed using New Technologies





Generation of Employment

Details
Person days (Nos in Cr.)
Jobs (in lakh)

Direct
212
76

Indirect
474
169

Total
686
245



* includes incomplete works of earlier NURM.

Global Housing Technology Challenge - India (GHTC-I)

← → ↻ <https://ghtc-india.gov.in>



Ministry of Housing and Urban Affairs
Government of India




प्रधान मंत्री
आवास योजना - भारत
Pradhan Mantri Awas Yojana - Bharat



"To promote the use of new technologies in the housing sector, we have initiated the Global Housing Technology Challenge-India, so that new emerging technologies could be used for low cost housing."





GLOBAL
HOUSING
TECHNOLOGY
CHALLENGE INDIA


The Government of India,
Ministry of Housing and Urban
Affairs, invites established
international construction
technology providers, start ups,
and various other stakeholders to
help transform the country's
construction industry



150
YEARS OF
CELEBRATING
THE MAHATMA



स्वच्छ
भारत
एक कदम स्वच्छता की ओर



GLOBAL
HOUSING
TECHNOLOGY
CHALLENGE INDIA

CTI 2019 GUIDE TO GHTC-INDIA SIGN-UP TEC NEWS PARTNERS FAQs CONTACT US

<https://ghtc-india.gov.in/>

Global Housing Technology Challenge - India (GHTC-I)

Categories	Technology	Tech. Providers
1	<i>Precast Concrete Construction System - 3D Precast volumetric</i>	4
2	<i>Precast Concrete Construction System – Precast components assembled at site</i>	8
3	<i>Light Gauge Steel Structural System & Pre-engineered Steel Structural System</i>	16
4	<i>Prefabricated Sandwich Panel System</i>	9
5	<i>Monolithic Concrete Construction</i>	9
6	<i>Stay In Place Formwork System</i>	8
	Total	54





Light House Projects



**Hon'ble Prime Minister laid the foundation stone of
six LHPs on 01.01.2021**

Conventional Construction Systems

business as usual approach

The prevalent construction systems in India are:

Load bearing Structure

In this system, walls are constructed using bricks/stone/block masonry and floor/roof slabs are of RCC/stone/composite or truss. It is cast in-situ system and called load bearing system as load of structure is transferred to foundation and then to ground through walls.



RCC Framed Structure

In this cast in-situ system, the skeleton of a structure is of RCC column and beam with RCC slab. The infill walls can be of bricks/blocks/stone/panels. The load of the structure is transferred through beam and column to the foundation.



Conventional Construction Systems

Alternate Construction Systems

Slow

Fast

Maximum Use of Natural Resources

Optimum use of Resources

Waste Generation

Minimum Waste

Air/Land/Water Pollution

Minimum Pollution

Labour Intensive

Industrialized System

Prescriptive Design

Cost-effective Design

Unhealthy Indoor Quality

Better health & Productivity

Regular Maintenance

Low Life Cycle Cost

Energy Intensive

Energy Efficient

Cast-in-situ Poor Quality

Factory Made Quality Products

High GHG Emissions

Low GHG Emissions

Unsustainable

Sustainable

Emerging construction systems help to build

SAFER structures

Sustainable Buildings

- ❖ 30%-50% reduction in energy use
- ❖ 40% reduction in water use
- ❖ 35% reduction in GHG emission
- ❖ 75% reduction in waste

E

Economical - low life cycle cost, better quality

R

Resilient - disaster-resistant, structurally superior

3D Precast Volumetric Construction

- Replacing cast in situ RCC structural frame with factory made structural components – 3D
- Customized factory made volumetric construction i.e. the entire module (room)



3D MONOLITHIC VOLUMETRIC Construction



Courtesy :

SALMON
India Leap

hmv mission
infactor

OMIPIC

1

Precast Concrete Construction System – 3D Volumetric

1	Pre-cast concrete system with columns, beams, walls, slabs, hollow core slabs & also 3D Volumetric components	Katerra
2	Vertical structural modules cast in Plant/Casting yard are assembled together through casting of floor panel. The unit is transported & installed at site.	Moducast Pvt. Ltd
3	3D Modular casting using steel mould and high performance concrete of building modules in factory. These pods are transported to the construction site & assembled	Magicrete Building Solutions,
4	Modules with 3D Volumetric Precast concrete unit, various units make on house	Ultratech Cement Ltd,



Light House Project (LHP) at Ranchi, Jharkhand

(Technology: Precast Concrete Construction – 3D Volumetric Construction)

No. of Dwelling Units : 1008 Nos. (G+8)
No. of Block / Tower : 7 Blocks
Units in each Block / Tower : 144 Nos.



2D Precast Concrete Construction

- Replacing cast in situ RCC structural frame with factory made structural components – 2D planar elements
- Customized Factory made beams, columns, wall panels, slab/floors, staircases etc.



Concrete components prefabricated in precast yard or site and installed in the building during construction



Wall Panels



Spandrel



Solid Slab Panels



Staircase

2

Precast Concrete Construction System – Precast components assembled at site

1	Precast Large Concrete Panel (PLCP) System with structural members (wall, slab etc.) cast in a factory/ casting yard and brought to the building site for erection & assembling	Larsen & Toubro
2	Pre-cast Concrete Structural system comprising of pre-cast column, beam, precast concrete / light weight slab, AAC blocks/ infill concrete walls.	B.G. Shirke Construction Technology Pvt. Ltd
3	Optimal Pre-cast concrete System through structural Analysis, design & equipment support	Elematic India,
4	Precast concrete construction system using precast walls with precast plank floor	PG Setty Construction Technology Pvt Ltd,
5	Precast components comprising of beams, columns, staircase, slab, hollow core slab etc. manufactured in plant & erected on site	Teemage
6	Pre-cast sandwich panel system & Light weight Pre cast Light Weight concrete slab	Nordicflex
7	Prefabricated Interlocking Technology (without mortar) with Roofing as Mechanized Precast R.C. Plank & Joist system	Adalakha Associates Pvt. Ltd
8	Large Hollow wall prefab concrete Panel (lightweight, interlocking, concrete panel) using factory produced large standard hollow interlocking concrete block	William Ling,



Light House Project (LHP) at Chennai, Tamil Nadu

(Technology: Precast Concrete Construction System-Precast Components)

No. of Dwelling Units : 1152 Nos. (G+5)

No. of Block / Tower : 12 Blocks

Units in each Block / Tower : 96 Nos.



PRE-ENGINEERED STEEL STRUCTURAL SYSTEM

- Replacing cast in situ RCC structural frame with factory made steel (hot rolled) structural system





Steel skeleton with Aerocon panel infills

LIGHT GAUGE STEEL STRUCTURAL SYSTEMS

- Replacing cast in situ RCC structural frame with factory made light gauge steel (cold rolled) structural system



3

Light Gauge Steel Structural System & Pre- engineered Steel Structural System

1	LGS Framing with various walling & roofing options	Mitsumi Housing Pvt. Ltd,
2	LGS Framing with various walling & roofing options	Everest Industries Ltd,
3	LGS Framing with various walling & roofing options	JSW Steel Ltd.,
4	LGS Framing with various walling & roofing options	Society for Development of Composites
5	LGS Framing with various walling & roofing options	Elemente Designer Homes
6	LGS Framing with various walling & roofing options	MGI Infra Pvt. Ltd.,
7	LGS Framing with various walling & roofing options	RCM Prefab Pvt. Ltd,
8	LGS Framing with various walling & roofing options	Nipani Infra and Industries Pvt. Ltd.,
9	LGS Framing with various walling & roofing options	Strawcture Eco
10	LGS Framing with various walling & roofing actions	Visakha Industries Ltd.
11	Prefabricated steel structural system with Dry wall system as AAC panels, PUF panels etc	RCC Infra Ventures Ltd.
12	Hot rolled steel frame with speed floor	Jindal Steel & Power Ltd.
13	Hot rolled steel section with AAC Panels as floor & slab	HIL Ltd.
14	AAC wall and roof panel system to provide integrated solution. AAC products are reinforced and used in both load and non-load bearing applications	Biltech Building Elements Ltd
15	AAC Panels are Wire mesh/ steel reinforced for use as wall & slab. Appears to be non load bearing panels to be used with structural framing.	SCG International India Pvt Ltd
16	Precast Light Weight Hollow-core wall Panel is a non-structural construction material with framed structures.	Pioneer Precast Solutions Private Limited



Light House Project (LHP) at Agartala, Tripura

(Technology: Light Gauge Steel Structural System & Pre-Engineered Steel Structural System)

No. of Dwelling Units : 1000 Nos. (G+6)

No. of Block / Tower : 7 Blocks




Units in each Block / Tower : A(112), B(154), C(118),
D(168), E(168), F(168) & G(112)



PREFABRICATED SANDWICH PANEL SYSTEMS



- **EPS Core Panel Systems**
- **Other Sandwich Panel Systems**
 - Fibre cement board
 - MgO Board
 - AAC panels



- **Replacing brick and mortar walls with dry customized walls made in factory**






SINGLE



DOUBLE



4

Prefabricated Sandwich Panel System

1	Reinforced Expanded Polystyrene sheet core Panel with sprayed concrete as wall & slab	Worldhaus
2	EPS Cement sandwich Panel: wall & slab with EPS Cement sandwich Panel to be used with RCC or Steel structural frame. Load bearing upto G+1 storey	Bhargav Infrastructure Pvt.Ltd
3	EPS Cement sandwich Panel: wall & slab with EPS Cement sandwich Panel to be used with RCC or Steel structural frame. Load bearing upto G+1 storey	Rising Japan Infra Private Limited
4	Reinforced Expanded Polystyrene sheet core Panel with sprayed concrete as wall & slab	Bau Panel Systems India Pvt Ltd,
5	Reinforced Expanded Polystyrene sheet core Panel with sprayed concrete as wall & slab	BK Chemtech Engineering
6	Reinforced Expanded Polystyrene sheet core Panel with sprayed concrete as wall & slab	MSN Construction
7	Reinforced Expanded Polystyrene sheet core Panel with sprayed concrete as wall & slab	Beardshell Ltd.
8	Pre-fab PIR (Poly-isocyanurate) based Dry Wall Panel System" as non-load bearing wall	Covestro India Pvt. Ltd.,
9	Sandwich panels as wall & slab	Project Etopia Group



Light House Project (LHP) at Indore, M.P.

(Technology: Prefabricated Sandwich Panel System & Pre-Engineered Steel Structural System)



No. of Dwelling Units : 1024 Nos. (S+8)
No. of Block / Tower : 8 Blocks
Units in each Block / Tower : 128 Nos.



Rising EPS (Beads) Cement Panels



- Rising EPS (Beads) Cement Panels are patented panels from M/s Rising Japan Infra Pvt. Ltd. These are lightweight composite wall, floor and roof sandwich panels made of thin fiber cement/calcium silicate board as outer and inner faces with a core of EPS granule balls, adhesive, cement, sand, fly ash and other bonding materials in mortar form.
- The core material in slurry state is pushed under pressure into preset molds. Once set, it shall be moved for curing and ready for use with RCC or steel framed structure.
- These panels were manufactured by the firm in China and now two plants at Nagpur & Pune are operational in India.

MONOLITHIC CONCRETE CONSTRUCTION

- Replacing cast-in-situ Formwork with factory made customized formwork systems
- Formwork material is Aluminium / composites / steel having 100 to 500 repetitions
- Assembly line construction i.e. placing the formwork, pouring the concrete, moving the formwork to upper level



5

Monolithic Concrete Construction

1	Aluminium formwork system for Monolithic Concrete construction	Maini Scaffold Systems
2	Aluminium formwork system for Monolithic Concrete construction	KumkangKind India Pvt. Ltd
3	Aluminium formwork system for Monolithic Concrete construction	S-form India Pvt. Ltd.,
4	Aluminium formwork system for Monolithic Concrete construction	ATS Infrastructure Ltd.
5	Aluminium formwork system for Monolithic Concrete construction	Innovative housing & Infrastructure Pvt. Ltd
6	Aluminium formwork system for Monolithic Concrete construction	MFS formwork Systems Pvt. Ltd.
7	Aluminium formwork system for Monolithic Concrete construction	Knest Manufacturers LLP
8	'Tunnel form' construction technology, an cast in situ RCC system, based on the use of high-precision, re- usable, room-sized, steel forms or moulds for monolithic concrete construction	Outinord Formworks Pvt. Ltd.
9	Aluminium formwork system for Monolithic Concrete construction	Brilliant Etoile



Light House Project (LHP) at Rajkot, Gujarat

(Technology: Monolithic Concrete Construction System)

No. of Dwelling Units : 1144 Nos. (S+13)
No. of Block / Tower : 11 Blocks
Units in each Block / Tower : 104 Nos.



Modular Tunnel form



- Tunnel formwork is a mechanized system for cellular structures. It is based on two half shells which are placed together to form a room or cell. Several cells make an apartment. With tunnel forms, walls and slab are cast in a single day.
- The formwork is set up for the day's pour in the morning. The reinforcement and services are positioned and concrete is poured in the afternoon. Once reinforcement is placed, concrete for walls and Slabs shall be poured in one single operation. The formwork is stripped the early morning and positioned for the subsequent phase.
- Here the walls and slabs are cast in a form of a tunnel leaving two sides open whereas in monolithic concrete construction the entire room is cast in a single pour..

STAY-IN-PLACE FORMWORK SYSTEM

- Replacing cast-in-situ Formwork with factory made formwork systems
- It is sacrificial formwork or lost formwork means formwork is left in the structural system to later act as insulation or reinforcement cage







6

Stay In Place Formwork System

1	Expanded-Steel Panel reinforced with all- galvanised Steel Wire-Struts serving both as the load- bearing steel structure and as the stay-in-place steel formwork filled with EPS- alleviated concrete	JK Structure
2	Factory made prefab Glass fibre reinforced Gypsum cage panels suitable for wall & slab with reinforcement & concrete as infill as per the requirement	FACT-RCF Building Products Limited
3	Structural Stay In Place Galvanized Steel formwork system for walling with the same bottom single layer formwork for slabs/ in-situ slab	Coffor Construction Technology Pvt.Ltd
4	Factory produced PVC Stay in place formwork with concrete & reinforcement in walling units with cast in-situ RCC Slab	Joseph Jebastin (Novel Assembler)
5	Fully load bearing walls with 150 mm monolithic concrete core sandwiched inside two layers of EPS as walling The forms are open ended hollow polystyrene interlocking blocks which fits together to form shuttering system	Reliable Insupack
6	Ready to use Stay in place polymer formwork, light weight, with flooring slab (combination of ferro cement and natural stone) placed on RCC precast joists)	Kalzen Realty Pvt. Ltd
7	Fast Bloc, Insulated Concrete Form (ICF), acts as formwork for concrete and rebar, Co1oumn/post and beam construction, creating an strong skeleton in the walls.	Fastbloc Building Systems
8	Formwork system "Plaswall with Two fibre cement boards (FCB) & HIMI (High Impact Molded Inserts) bonded between two sheets of FCB in situ and erected to produce a straight-to-finish wall with in-situ concrete	FTS Buildtech Pvt.Ltd



Light House Project (LHP) at Lucknow, U.P.

(Technology: Stay in-place Formwork System & Pre-Engineered Steel Structural System)

No. of Dwelling Units : 1040 Nos. (S+13)
No. of Block / Tower : 4 Blocks
Units in each Block / Tower : A(494),
B(130), C(208) & D(208)



Stay-In-Place PVC Wall Forms



- This is a prefinished wall formwork from M/s Novel Assembler Pvt. Ltd. comprising of rigid Poly-Vinyl Chloride (PVC) based polymer components that serve as a permanent stay-in-place durable finished form-work for concrete walls.

- The extruded components slide and interlock together to create continuous formwork with the two faces of the wall connected together by continuous web members forming hollow rectangular components. The web members are punched with oval-shaped cores to allow easy flow of the poured concrete between the components.
- The hollow Novel Wall components are erected and filled with concrete, in situ, to provide a monolithic concrete wall.



Adoption of New Technologies by States



AHP houses in Pune, Maharashtra using Precast Construction Technology

- Around **16 Lakh houses** are being built using innovative technologies under PMAY(U) & other state schemes.

State	Technology
Andhra Pradesh	EPS, Monolithic and Steel Technology
Chhattisgarh	Monolithic and Precast Technology
Gujarat	Monolithic, Precast (Waffle-crete)
Kerala	Glass Fibre Reinforced Gypsum (GFRG)
Maharashtra	Precast (3S) & Monolithic Technology
Odisha	Precast concrete construction
Jharkhand	Global Tender floated
Tamil Nadu	Precast Concrete Technology
States like Assam, Karnataka, Madhya Pradesh, Telangana & Uttarakhand have also expressed interest in Technology neutral bidding process	

54

Alternate technologies Identified

54


technologies approved by CPWD

29

SoRs issued for alternate technologies by CPWD (22+7)

Looking Back / Rear view

Levels of Construction Technology



Source: Gibb., A.G.F., *Off-site Fabrication—Pre-Assembly, Pre-Fabrication, and Modularization*

Courtesy :  **hmv mission**
Abode All

Thank You

www.bmtpc.org

You can reach us at ska@bmtpc.org; info@bmtpc.org;



@bmtpcdelhi



bmtpc.mhua

“Creating Enabling Environment for Affordable Housing for All”

bmtpc

LIGHT HOUSE PROJECT AT CHENNAI

GHTC-India Category:

Precast Concrete Construction System – Precast components assembled at site

Technology:

Industrialized 3-S system using RCC Precast Columns, Beams, Semi-Precast Solid Slab with AAC Block masonry

CONTENTS

- GHTC-India
- Six Light House Projects
- LHP at Chennai
- Technology being used
- Structural Elements
 - Foundation
 - Structural System
 - Floor/ Slab
 - AAC Block Masonry
- Design Basis
- Construction Sequence
 - Foundation
 - Structural System
 - Floor/ Slab
 - AAC Block Masonry
 - MEP
 - Finishing
- Other Infrastructure Items



GLOBAL
HOUSING
TECHNOLOGY
CHALLENGE INDIA

Global Housing Technology Challenge - India (GHTC-I)

<i>Broad Category</i>	<i>Technologies (Nos.)</i>
<i>Precast Concrete Construction System - 3D Precast volumetric</i>	4
Precast Concrete Construction System – Precast components assembled at site	8
<i>Light Gauge Steel Structural System & Pre-engineered Steel Structural System</i>	16
<i>Prefabricated Sandwich Panel System</i>	9
<i>Monolithic Concrete Construction</i>	9
<i>Stay In Place Formwork System</i>	8
Total	54

Summary of Six Light House Projects (LHPs)

LHP Location			Chennai (Tamil Nadu)	Rajkot (Gujarat)	Indore (Madhya Pradesh)	Ranchi (Jharkhand)	Agartala (Tripura)	Lucknow (Uttar Pradesh)
Sl. No	Particulars	Units						
1	Name of Technology	Name	Precast Concrete Construction System- Precast Components	Monolithic Concrete Construction using Tunnel Formwork	Prefabricated Sandwich Panel System	Precast Concrete Construction System – 3D Volumetric	Light Gauge Steel Frame System (LGSF) with Pre-Engineered Steel Structural System	Stay in Place Formwork System
2	No. of Houses	No.	1,152	1,144	1,024	1,008	1,000	1,040
3	No. of Floors	No.	G+5	S+13	S+8	G+8	G+6	G+13
4	Plot Area	Sqm	33,596	39,599	41,920	31,160	24,000	20,000
5	Per House Carpet Area	Sqm	26.58	39.77	29.04	29.85	30.00	34.50
6	Project Cost	INR (in Cr)	116.27	118.90	128.00	134.00	162.50	130.90
7	Per House cost (with infrastructure)	INR (in Lakh)	10.09	10.39	12.50	13.29	16.25	12.58

- Have a look at the project brief:
 - 1152 houses will be constructed in G+5 configuration.
 - The total plot area is around 30,000 Sqm and carpet area of each house is approximately 27 Sqm.
 - There are 12 residential blocks.
 - The project also includes social infrastructure such as Aganwadi, Shops, Milk Booth, Library and Ration Shop.


Typical floor plan



At each floor there are 16 dwelling units



Typical Dwelling Unit Plan



- Each dwelling unit comprises of one hall, one Bedroom, Kitchen, WC and Bath.
- The carpet area of each unit is 26.78 sq.mt. The sizes of individual rooms & service areas conform to NBC norms.
- Other special features:**
 - Green rating as per GRIHA
 - Use of renewable resources:
 - Rain water harvesting
 - Solar lighting
 - Solid waste management
 - STP with recycling of waste water
 - Fire fighting services as per NBC norms



Prevalent Construction Systems

Load bearing Structure




RCC Framed Structure



Technology being Used

Precast Concrete Construction System-Precast Components Assembled at Site



Precast RCC Hollow Columns – core filled in-situ with self-compacting concrete.

Partially Precast RCC Beam – top part being cast with column and slab for monolithicity

Partially Precast slab with reinforced concrete screed

Precast staircase

Autoclaved Aerated Blocks (AAC) masonry for walls. This can also be replaced with precast RCC shear wall

Conventional RCC footing with precast stem column upto plinth level

Structural Elements

- Foundation
- Structural System
- Floor/ Roof Slab
- AAC Block Masonry

Structural Elements

Foundation

- As per geo-technical investigations, bearing capacity, soil strata, water table, etc.
- Typical isolated footing along with some combined footings of varying sizes depending on the load.



Structural Elements

Foundation

- Precast RCC Stem columns upto plinth level and connected with precast plinth beam.
- The stem columns have notches in which precast beams are placed.



Structural Elements

Structural System

- Industrialized 3-S (Strength, Safety, Speed) prefab method of construction is based on mass produced precast structural components (columns, beams, shear walls, slabs, stairs etc.) onsite or offsite.
- The methodology of construction includes assembly of precast RCC hollow columns, beams and partially precast RCC solid slabs at site. The slabs shall have in-situ reinforced concrete laid on top after erection thereby making them monolithic.
- The filler walls are of AAC blocks.



Structural Elements

Floor/ Roof Slab

- The partially precast slab, precast beam and column are assembled together and wet jointed through screed of reinforced concrete laid on top making it monolithic structure.



Autoclaved Aerated Concrete (AAC) Blocks for Wall

- Autoclaved Aerated Concrete (AAC) blocks are lightweight, precast manufactured using foam concrete and suitable as masonry unit. These are non-load bearing infill walls.



Advantages

- Quality of construction is enhanced significantly due to pre-casting of components by using sophisticated moulds and machineries in factory like environment, assured curing, assured specified cover to reinforcement, proper compaction of concrete results in to dense and impermeable concrete etc. Thus lesser maintenance cost during lifetime of project.
- Inbuilt eco-friendly method of construction in terms of more off-site works in controlled factory like environment results in to significant reduction in wastage of water, natural resources, air pollution and noise pollution.
- Safety of workforce achieved automatically as most of the works are carried out at ground floor in factory like environment, which ultimately enhances the work efficiency and quality.
- Wooden shuttering material is completely avoided and wastage of other construction materials reduced significantly; which results in to conservation of scarce natural resources like soil, sand, aggregate, wood etc.
- Advance procurement of major construction materials, advance pre-casting of structural components and assured completion of work within stipulated completion period will save cost towards escalation & early returns on investments, thus Substantial cost benefit to the client.

Limitations

- Capital intensive since establishment of precast factory is required.
- Minimum number of dwelling units required to achieve cost economy.
- Skilled manpower is required for production and erection of precast components.



Mass scale field implementation of new technology
Light House Project at Chennai
on

Design & Build Basis

Agency & Technology Provider:

M/s B. G. Shirke Construction Technology Pvt. Ltd., Pune

Design Philosophy

- The aim of design is to achieve an acceptable probability that structures being designed will perform satisfactorily during their intended life as per the guidelines provided under IS 456.
- The limit state method of design is adopted. The design of various members is carried out in accordance with the provisions, laid down in IS 456, IS 16700 and IS 13920.
- To meet the durability & service ability requirements, various provisions as regards to maximum w/c ratio, minimum cement content, minimum percentage of steel, detailing of reinforcement, curtailment of reinforcement etc., as laid down in IS456 and other applicable national / international codes are complied with.
- The RC moment resisting frames are detailed as per '3-S' system and relevant applicable BIS/International standards' provisions to meet the design ductility level.

Design Basis

- Safe Bearing capacity: 25 T/m², depth of foundation varying from 2.5 to 3.5 m
- Shallow Foundation as per IS-1080-1985 and IS-1904:1986. Minimum M35 grade of concrete is proposed for RCC structural elements in sub-structure.
- Structural Frame
 - Composite precast RCC solid slabs, precast RCC solid beams (T shape / L shape / rectangular) and precast dense concrete reinforced hollow core columns shells (core of which is concreted after erection using self-compacting concrete with the provision for suitable reinforcement for effective jointing), are manufactured in special steel moulds at site factory under stringent quality control and ISO / OSHAS quality norms.
 - The jointing of various precast RCC elements is proposed as 'Wet Jointing' i.e. concreting with self-compacting concrete for achieving required rigid joints.
- Wind speed: High damage risk zone with basic wind speed ($V_b=50\text{m/sec}$) as per IS875(Part-3)
- Design wind speed:

$$V_z = V_b \cdot k_1 \cdot k_2 \cdot k_3 \cdot k_4$$


k_1 (Risk Coefficient)=1

k_2 (Size factor)=as per height

k_3 (topography factor)=1

k_4 (importance factor)=1

- Wind Pressure (P_z) = $0.6 \cdot V_z^2$
- Wind pressure is converted into design wind pressure and then distributed at each storey as wind force.



Design Basis


- Earthquake : Zone-III as per Seismic Zoning Map of India IS: 1893 (Part-1):2016
 - Designed as dual system with ductile RC structural walls and few special moment frames in structural steel in both direction, Response Reduction Factor=5 (Table-9 iv of IS: 1893 (Part-1):2016), $Z=0.16$, $I=1.2$, $R=5$, Damping Ratio=5%.
 - Design Horizontal Seismic Coefficient (A_h)

$$A_h = (Z/2) \cdot (S_a/g) \cdot (I/R)$$

S_a/g is design acceleration coefficient for different soil types corresponding to natural period (T) of building
 - Design Lateral Force (V_B)

$$V_B = A_h \cdot W$$

W is seismic weight of building
 - 3D dynamic analysis using response spectrum method using ETABS.
 - Moment resisting forces are designed to resist the total design force in proportion to their lateral stiffness.
- Precast slabs have rebar lattice girders projecting above precast surface. Whenever, two or more panels are forming one slab of a room, such panels have in-situ topping of reinforced concrete laid over slab after erection and the thickness of such screed is as recommended in IS: 1893 / IS: 13920 there by making them "composite". Staircase is also of precast RCC.
- Reinforced cement concrete used for floor elements are minimum M35 Grade and minimum M40 Grade for vertical load bearing elements.
- Thermal comfort levels are ensured as per IS: 3792 by selecting walling material having thermal transmittance well within 2.56 W/m²K.






STRUCTURAL ANALYSIS & DESIGN

- 2D and 3D Modeling

- Load Combinations :

- $1.5 (DL+LL)$
- $1.2 (DL+LL \pm EL/WL)$
- $1.5 (DL \pm EL/WL)$
- $0.9DL \pm 1.5EL/WL$

(EL/WL implies Earthquake/Wind Load in +X, -X, +Y, and -Y, directions . Lateral forces shall be considered acting from all directions but one at a time.)



- Structural system can be easily modeled in the CAD software such as STAADPRO, ETABS, SAFE, SAP, ABACAS and others for detailed structural analysis.
- 2D/ 3D Static and dynamic linear and non-linear analysis can be carried out using these software.
- The software can also be used for structural design as per Indian Standards.
- AUTOCAD for drawings

Design for
Limit State of Collapse
Limit State of Serviceability

Concrete mix design for M40 (IIT Madras)

1. Mix Proportions:

C	:	W	:	F.A	:	CA*
1	:	0.37	:	1.787	:	2.225

2. Cement content	(84.26%)	=	375 kg/m ³
-------------------	----------	---	-----------------------

3. G.G.B.S content (JSW)	(15.73%)	=	70 kg/m ³
--------------------------	----------	---	----------------------

4. Water content		=	164.65 lit
------------------	--	---	------------

5. Admixture (Fosroc Auracast 270M)		=	3.11 lit
-------------------------------------	--	---	----------

6. Fine aggregate content (M-sand)		=	795 kg/m ³
------------------------------------	--	---	-----------------------

7. Coarse aggregate content		=	990 kg/m ³
-----------------------------	--	---	-----------------------

(Quantity of 12.5 mm size aggregate		=	594 kg/m ³
-------------------------------------	--	---	-----------------------

Quantity of 20 mm size aggregate		=	396 kg/m ³)
----------------------------------	--	---	-------------------------

8. Compressive Strength of concrete obtained at			
a. 7 days	=	46.76 N/mm ²	

9. Slump	=	70 mm	
----------	---	-------	--

BATCHING PLANT



Casting of Precast Elements

CASTING OF PRECAST ELEMENTS



- Let's take you to a tour of typical casting yard which is setup at site for production of beam columns and slabs including other components like staircase, sunshades and lintels etc.

CASTING OF PRECAST ELEMENTS



- Casting of partially precast slabs

CASTING OF PRECAST ELEMENTS



Precast Beam



Precast slab



Precast Column




Precast Stairs

Construction Sequence

- Sub-Structure: Foundation
- Super-structure: Structural System
Floors/ Slab
AAC Block Masonry for walls
- MEP: Plumbing & Electrical
- Finishing


FOUNDATION



FOUNDATION

Concrete & Reinforcement Steel Specifications

- Isolated footing / combined footing have been used of varying size depending on the load.
- The footing is designed for SBC of 25 T/m² as calculated in soil investigation report.
- After leveling of the ground 100 mm thick PCC is placed and depth of the footing is 450mm.
- M35 grade of concrete has been used with cover of 50mm. reinforcement has been placed as per the drawings.
- Dowels are left in place to place the precast stem column self compacting concrete is placed around the stem column for its alignment.
- Anti corrosive coating is applied on reinforcement in such sub-structure due high chloride content in the sub soil.
- Exposed surfaces of RCC in sub-structure have been applied with bitumen paint before refilling.



FOUNDATION



- The typical project starts with layout and excavation.
- After the layout at site, the excavation of each block is done using mechanical excavators upto the required depth of foundation.

FOUNDATION



- In Chennai project, ground water was encountered during the excavation which was continuously drained during the foundation work.

FOUNDATION



- Before laying the foundation, the plain cement concrete is laid.
- The foundation work started with the PCC of 100 mm thickness.

Plate Load Test

- Safe bearing capacity of 25t/m^2 has been considered for design of isolated and combined footing based on the soil investigation done at site by the construction agency.
- The construction agency also conducted plate load test to verify the SBC at representative locations.
- The plate load test was conducted at a depth of 3.0 m from ground level.
- Plate used for test was $0.3\text{m} \times 0.3\text{m}$ having area of 0.09sqm . Capacity of the jack 200KN .
- Least count of settlement gauge was 0.01mm and hydraulic pressure gauge of 10 kg/sq.cm .
- Load increment was done for 24 hrs. Maximum load applied was 576KN . The gross settlement was 4.04mm which was well within the acceptable limit.



FOUNDATION



- After PCC, isolated and combined RCC footings of varying thickness depending upon structural design with M35 concrete are placed.

FOUNDATION



- After PCC, isolated and combined RCC footings of varying thickness depending upon structural design with M35 concrete are placed.



**FOOTING
REINFORCEMENT**



**CASTING OF
FOOTING**

BLOCK 10 & 11

**CASTING OF
FOOTING**





FOOTING COMPLETE

Stem Column

- Precast stem column are placed on the RCC footing.
- The size of the typical stem column is 450mmX450mm and its' height is upto the plinth beam. Main bars consist of 4No 20 dia and 4 no. 16 dia.
- The grade of concrete used is M40.
- Column core is formed by using EXPAMESH which acts as a sacrificial formwork to maintain the dimensional accuracy.
- Clear cover to reinforcement is kept at 40mm. OPC cement of grade 53 with C3A content (5% to 8%) has been used below ground level due to high chloride content in the soil as recommended in soil investigation report.
- Exposed surfaces of RCC in sub-structure have been applied with bitumen paint before refilling.



FOUNDATION



- Backfilling of foundation after completion of erection of stem column and plinth beam.



STEM COLUMN
ERECTION



**STEM COLUMN
ERECTION**



**STEM COLUMN WORK IN
PROGRESS**

FOUNDATION



- After erection of these hollow core stem columns, precast plinth beam are integrated in the column notches.



Plinth Beam Erection work in progress



Backfilling work in
progress




Backfilling works in
progress

STRUCTURAL SYSTEM

Precast Column in Superstructure


- Hollow core precast columns are used which are filled with the self compacting concrete after placement of precast beams for monolithic joint.
- Typical size of the Precast column in ground floor and upper floors is 350mm by 350mm having varying height depending upon the architectural requirement.
- Grade of concrete used is M40 and clear cover to reinforcement is 40mm. Demoulding of side shutter is done after 12 hrs of concreting and 18 hrs for bottom shuttering.



STRUCTURAL SYSTEM

Precast Column in Superstructure

- Column core is formed by using EXPAMESH which acts as a sacrificial formwork to maintain the dimensional accuracy.
- A sleeve 60mm dia is created in the column at the time of casting to insert a steel rod with hook to lift the column.
- A mesh of mild steel is placed in the hollow core column which acts as sacrificial form work.



STRUCTURAL SYSTEM



Erected Precast columns with notches and dowels over plinth beam

STRUCTURAL SYSTEM



- Placement of ground floor beam on columns.

STRUCTURAL SYSTEM



Wet jointing of stem column with plinth beam



Grouting of beam – column joint



Beam – column - slab wet jointing

- All the connections and jointing of various structural components are accomplished through in-situ **self-compacting concrete/micro concrete/non shrink grout** as per structural design and codal provisions.

STRUCTURAL SYSTEM

- A typical beam column joint showing monolithic action and continuity thus ensuring better seismic resistance




Before Jointing




After Jointing

STRUCTURAL SYSTEM



Typical beam details


STRUCTURAL SYSTEM




Typical Joint between Beam & Column

Diagram illustrating the reinforcement details for a precast beam-slab joint. The diagram shows a cross-section of a precast beam (200mm wide, 290mm deep) and a lattice girder slab (130mm thick). The joint is reinforced with extra bars (300mm diameter and spacing same as screed reinforcement) and includes a 90-degree bend in the reinforcement. Dimensions include 300mm for the extra bars, 300mm for the slab thickness, 30mm for the joint width, 75mm for the beam flange width, and 55mm for the slab thickness. A 29mm dimension is shown for the beam depth.

SCALE-1:10



SCALE-1:10




Typical Joint between Beam & slab

FLOORS/ SLAB



- After erection of beams and column, partially precast slabs are placed with required bearing on the beams.

FLOORS/ SLAB



REPRESENTS TMT STEEL OF Fe500D GRADE CONFORMING IS: 1786

DEVELOPMENT LENGTH = LAP LENGTH = $(L_d) = 41\phi$

ALL OTHER ITEMS SHALL BE AS PER WORK SPECIFICATION.

USE CONC. GRADE-M35 FOR PRECAST SLAB.

USE OF MECHANICAL SPLICING FOR BARS OF 25 ϕ AND ABOVE IS RECOMMENDED




APPROPRIATE SLEEVES FOR WET RISER, FIRE FIGHTING RISER, ELECTRICAL

CABLES SHALL BE PROVIDED AS PER RESPECTIVE SERVICES DRAWINGS.

CLEAR COVER TO R/F FOR SLAB = 20 MM.

- Typical beam - slab details

FLOORS/ SLAB



- Typical beam - slab details

FLOORS/ SLAB



- Finally the screed concrete (55mm thickness) is poured over the partially precast slab to ensure monolithic continuous action and ductile behavior of the structure.

FLOORS/ SLAB



- Structural integrity and monolithic behavior is achieved in this technology through wet jointing using dowel bars/ continuity reinforcement placed at connection joints and filled with in-situ self-compacting concrete of higher strength in hollow cores of column.



**PARTIAL PRECAST
SLAB**



Partial Precast Slab



PARTIAL PRECAST SLAB WITH
REINFORCEMENT

2021/5/15 10:53



First Floor Column, Beam Erection



**SECOND FLOOR COLUMN, BEAM
ERECTION**



SECOND FLOOR COLUMN, BEAM
ERECTION

AAC BLOCK MASONRY

Autoclaved Aerated Concrete (AAC) Blocks for Wall

- Autoclaved Aerated Concrete (AAC) is a lightweight, precast, foam concrete building material suitable for producing concrete masonry unit like blocks. Composed of sand, calcined gypsum, lime, cement, water and aluminum powder, AAC products are cured under heat and pressure in an autoclave.
- After construction of frame with precast beam column and slab, internal walls are constructed using Autoclaved aerated concrete (AAC) blocks having density 451-550 kg/m³ as per IS 2185 (Part-3).

Block size	600x200x150mm for outer walls
	600x200x100mm for inner walls





**Third Floor Beam, Column, Slab and
Second Floor Block Masonry**



**FOURTH FLOOR BEAM, COLUMN, SLAB AND SECOND FLOOR
BLOCK MASONRY**



Fifth Floor Masonry work in Progress



**EXTERNAL PLASTERING WORK IN
PROGRESS**



External Plastering work in Progress



OVERALL SITE
VIEW



Site View



External Painting in progress



**EXTERNAL PAINTING IN
PROGRESS**



**EXTERNAL PAINTING IN
PROGRESS**

QUALITY CONTROL LAB AT SITE



- Quality control and quality assurance is essential for a project and therefore a quality control lab has been established at site for testing of raw materials and finished products.

The plumbing and electrical services are incorporated as done in conventional method of construction i.e. chasing and filling

FINISHING ITEMS

- The finishing items include pressed steel door frame with flush shutters and PVC doors in toilets.
- uPVC frame with glazed panel and wire mesh shutter are used in windows.
- Vitrified tiles are used in flooring in rooms and kitchen.
- Anti-skid ceramic tiles are used in bath & WC.
- Kota stone flooring is used in common areas & Staircase steps.

INFRASTRUCTURE ITEMS

- The external infrastructure includes
- Laying of Sewerage Pipe Line,
- RCC storm water drain,
- Provisions for Fire Fighting
- Bituminous Internal Road & Paver blocks for Pathway,
- Providing Lifts in building blocks,
- Landscaping of site,
- Street light with LED lights,
- Solar Street Light System,
- Sewerage Treatment Plant (STP),
- External Electrification,
- Water Supply System including underground water reservoir,
- Compound wall with Boundary Gates,
- Horticulture facilities,
- Rain Water Harvesting,
- Solid Waste Management.



BOUNDARY
WALL

CABINE
T



Internal Work

TOILET



Internal Work

AAC BLOCK
WALL

2021/5/15 16:49



Internal Work



Fixing of Door
Frames

2022/01/25 11:25



Kitchen Cabinet work

2022/01/29 16:44



Fixing of Windows

Internal Work

2022/01/25 11:16



Electrical Work

2022/01/25 11:40



Internal Work

2022/02/12 14:34

Floor Tile work



PUTTY & PRIMER
WORK

2022/02/21 12:42

Internal Work



Wall Tile fixing

Internal Work

Corridor Paint

2022/02/26 15:31



Internal Work

Plumbing work

2022/02/28 11:59



Internal Work

Sanitary fitting


2022/03/15 15:40

Internal Work



Electrical room connection

2022/04/05 16:03













For More Details Please Visit

<https://ghtc-india.gov.in>

Thank You

CONTACT US:

Ministry of Housing and Urban Affairs,
Maulana Azad Road, Nirman Bhawan,
New Delhi - 110011

E-Mail: ghtc-mhua@gov.in /
ska@bmtpc.org

Call Us at: +91-11-23063266